

Position of Stations for Construction of Multi Functional Complexes through RVNL

S.No.	Station	Railway	Entrusted Area (Sqm)	Product mix incl. configuration of budget Hotel	Cost involved in Rs Crore	Target/date of inviting tender for developer	Target/date of fixing developer	Target/Date of start of construction	Percentage progress	Target/Date of completing construction	Target date of commissioning	Status
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Rae-Bareilly Jn.	NR	521.63 Sqm	F.court-1,S.shop-4,V.shop-5	0.965	09.03.2012	22.06.2012	20.10.2012	100%	Completed	31.08.2015	Based on their consultant's suggestion RVNL has proposed for entrustment of reduced areas measuring 500 sqm. Earlier Railway Board had been requested for entrustment of MFC site measuring 972 Sqm based on RVNL request. The work started from 03.11.2012 and has been completed. For Operation & Maintenance, Railway Board (Adviser/Land) has been approached by RVNL (Director/Projects/RVNL/NDLS) vide his letter No. 2009/RVNL/MFC/RB dated 14.10.2013 & 16.01.2014 & CPM/RVNL/LKO vide his letter No. RVNL/PO-LKO/MFC/13 Dt.16.08.2014.
2	Ayodhya	NR	468.0 Sqm	F.court-1,V.shop-1,Phrmcy-1,V.store-1,I.cafe-1	1.125	09.03.2012	22.06.2012	20.10.2012	95%	31.05.15	31.08.15	Based on their consultant's suggestion RVNL has proposed for entrustment of reduced areas at Ayodhya measuring 468 sqm. Earlier Railway Board had been requested for entrustment of MFC site at Ayodhya measuring 1400 Sqm based on RVNL request. The work started from 26.11.2012 and is in progress. For Operation & Maintenance, Railway Board (Adviser/Land) has been approached by RVNL (Director/Projects/RVNL/NDLS) vide his letter No. 2009/RVNL/MFC/RB dated 14.10.2013 & 16.01.2014 & CPM/RVNL/LKO vide his letter No. RVNL/PO-LKO/MFC/13 Dt.16.08.2014. .
Summary												
	Sites - 2								0	0	Up to 31.08.15 = 2 sites	